

RESOLUTION 15-21


**A RESOLUTION TO APPROVE
CHANGE ORDER NO. 1
FOR RUTHERFORD CREEK SEWER LINE EXTENSION
PROJECT**

WHEREAS, the Spring Hill Board of Mayor and Aldermen awarded the contract to W & O Construction Company for the extension of Rutherford Creek Sewer Line on October 20, 2014 ; and

WHEREAS, the City of Spring Hill Board of Mayor and Aldermen wishes to make changes as identified on the attached Itemized Request for Changes; and


NOW, THEREFORE BE IT RESOLVED, that the City of Spring Hill, Board of Mayor and Aldermen approves Change Order No. 1 at cost of \$15,424.77.

Passed and adopted by the Board of Mayor and Aldermen of the City of Spring Hill, Tennessee on the 16th day of March, 2015.




Rick Graham, Mayor

ATTEST:



April Goad, City Recorder

LEGAL FORM APPROVED:



Patrick Carter, City Attorney

CHANGE ORDER NO. 1

PROJECT: CITY OF SPRING HILL, TENNESSEE
RUTHERFORD CREEK SEWER LINE EXTENSION PHASE 1

CONTRACTOR: W & O CONSTRUCTION
150 CONSTRUCTION DRIVE
POST OFFICE BOX 239
LIVINGSTON, TENNESSEE 38570

DATE: February 16, 2015


DESCRIPTION:


CONSTRUCTION OF ACCESS ROAD


Original Contract Sum (Phase 1):	\$947,302.00
Contract Amount Increased by this Change Order:	<u>\$ 15,424.77</u>
Total Revised Contract Amount Including Change Order No. 1:	\$962,726.77

Notice To Proceed Date:	November 3, 2014
Contract Time:	120 calendar days
Contract Completion Date:	March 2, 2015
Requested Contract Extension:	63 calendar days
Revised Contract Completion Date:	May 4, 2015

This Change Order is not valid approved by the City of Spring Hill and signed by Owner, Engineer and Contractor. Signature by the Contractor indicates his agreement herewith, including any adjustment in the Contract Sum and Contract Time.

City of Spring Hill, Tennessee
Owner
By: 
Date: 3/16-15

Dempsey, Dilling & Associates, P.C.
Engineer
By: 
Date: 2/16/15

W & O Construction Company
Contractor
By: 
Date: 2-17-15

W&O Construction

Since 1962

<u>Description</u>	<u>Qty</u>	<u>Unit</u>	<u>Material</u>	<u>Labor</u>	<u>Subc./Misc.</u>
Strip and Stockpile Topsoil	1	LS	\$0.00	\$0.00	\$2,000.00
Stone During Construction	400	Tns	\$0.00	\$0.00	\$8,341.00
Stone Final Topping At Completion	140	Tns	\$0.00	\$0.00	\$2,919.35
Total			\$0.00	\$0.00	\$13,260.35

Item Totals

Labor	\$0.00
Supervision	\$0.00
Burden	\$0.00
Material	\$0.00
General Conditions	\$0.00
Subcontract/Misc	\$13,260.35
Subtotal	\$13,260.35
Bond	\$152.49
O H & P	\$2,011.93
Total	\$15,424.77

Should you have any question or comments, please do not hesitate to contact us.

Sincerely,



Tim Huddleston
Vice President



January 7, 2015

Mr. Jerome Dempsey, P.E.
Dempsey, Dilling & Associates
502 Hazelwood Drive
Smyrna, Tennessee 37167

Re: City Of Spring Hill
Rutherford Creek Sewer Line Extension
Access Change Order Request

Dear Mr. Dempsey:

As you are aware, at the October 31, 2014 Pre-Construction Meeting the Phase 1 Notice To Proceed date was established as November 3, 2014. This date was established based on the execution of Phase 2 Easements on November 5, 2014 or the possibility of a creek crossing to allow access to Phase 1. We stated our intention to begin Erosion Control and Blasting on November 10, 2014. However, the site we were shown that was available for a creek crossing was not economically feasible. Subsequently, the City has been able to obtain an Access Easement from an adjacent property owner. Therefore, we can schedule to begin Blasting on January 12, 2015. We request the Contract Time be extended 63 calendar days for the acquisition of easements and the Contract Amount increased for the construction of the access per the following: